

INSPECTION OFFICER ORDER NO. DWL - 001 - 2014

IN THE MATTER OF THE NATIONAL ENERGY BOARD ACT, AN ORDER UNDER SECTION 51.1

Full name of the recipient					
is employed by		·	, and/or is a person conducting		
an excavation or construction	on on or near a facility lo	cated at	Cromer, Manitoba		
On 9 and 10 July 2014 Date / time	_, the undersigned <i>Nat</i>	ional Energy Boa	ard Inspection Officer conducted		
an inspection	of the Line 3 Re	eplacement Project W., compressor, pump or i	(the Project)		
The Inspection Officer has r		w., compressor, pump or r	iziei Station		
During the inspection of	the Project it was o	bserved that m	ultiple construction mitigation measures		
committed to by Enbridge	in its Environmental Pro	otection Plan (EF	PP) to conserve topsoil, control erosion		
and manage drainage were	not implemented. This	s lack of EPP in	mplementation has resulted in numerous		
non-compliances observed b	ooth on and off the co	nstruction right-o	f-way causing environmental damage to		
wetlands and property dama	ige to a substantial amo	unt of agricultural	land. Erosion, lack of safe agricultural		
access, open excavations an	nd open trenchlines also	pose a hazard	to safety of the public and employees.		
The resumption of construction activities by Enbridge without a full assessment of damages would cause					
further detriment to property, safety of the public and the environment.					
the safety or security of the	public, or employees of be caused by the const	a company or a ruction, operatior	n, maintenance or abandonment of the		
Therefore,	- Full name or the recipient	is HER	REBY ORDERED,		
pursuant to sections 51.1 ar		al Energy Board	Act, to		
take measures specified the safety or security of employees or protecting	the public or	situation ha	ork until the hazard or detrimental s been remedied to the satisfaction of on officer; or the order is stayed or		

** Canada

Revised December 2013 Document #: 282391

environment

rescinded by the Board



Specified Measures:

- Enbridge will not re-start construction, nor bring any construction equipment, or allow a contractor
 to access the site in relation to re-starting construction on the Line 3 Replacement Project (Project)
 until a resume work order is issued by a NEB Inspection Officer, except for the purposes of
 measures 2 and 3.
- 2. Enbridge will immediately address any safety concerns on the Right of Way (RoW), including installation of fencing and signage, where applicable, around any open excavation or trenches.
- 3. Enbridge will immediately create safe access across the RoW on the land owned by or for their farm equipment. The access plan is to be developed in consideration of concerns raised by the and in accordance with the project EPP requirements.
- 4. As soon as practicable, but in any event prior to 4 August 2014, Enbridge will complete a detailed assessment documenting all safety and environmental issues, including access to agricultural lands, identified both on and off of the RoW related to the Project (Assessment) and create an action plan (Action Plan) with a detailed timetable for addressing each item. Enbridge will take into consideration all concerns presented by landowners that are related to the Project as part of this assessment. Should Enbridge disagree with any of the concerns presented by landowners, the company will provide a detailed explanation as to why further actions to rectify those concerns are not warranted. The Assessment and Action Plan will be submitted for approval to a NEB Inspection Officer prior to the issuance of a resume work order.
- 5. Prior to 31 August 2014, Enbridge will review and revise its EPP to include the Assessment and work required by the Action Plan outlined in measure 4 above. The revised EPP will be submitted to a NEB Inspection Officer for review.
- 6. In the revised EPP, Enbridge will provide details on how the company will restrict and monitor site access to ensure club root contamination procedures are in place 24 hours a day during and after construction, and for the duration of any reclamation work.

InspectionOfficer	Name	IO Designation #	Telephone		
	18 July 2014 Date	Signature			
	517 Tenth Avenue SW Calgary AB T2R 0A8				

